# St. Peter's Church, Falcon Avenue, Morningside, ANNUAL REPORT ON PARISH ACTIVITIES: PROPERTY

# Property maintenance works carried out during the past year 2015 / 2016

### 1 Legislation Requirements for religious places of worship

Health & Safety, Fire Risk & Fire Precaution Legislation as Fire (Scotland) Act 2005 as amended and the Fire Safety (Scotland) Regulation 2008 and The Management of Health & Safety Regulations 1999. In compliance with this legislation, there is a requirement for regular testing, inspection & servicing of the various mechanical, electrical, fire alarm & emergency lighting systems within the church premises, which should be carried out on a weekly, annual and triennial basis and recorded for record purposes. The testing & inspections are carried out for each of the various systems as noted below:

- Fire alarms & emergency lighting systems tested on a weekly basis.
- Portable electrical equipment (PAT testing) carried out on an annual basis.
- Fire extinguisher inspections & testing carried out on annual basis.
- Carbon monoxide detectors tested out on a regular basis.
- Gas boilers & heating systems inspections & servicing (House & church) carried out on an annual basis.
- Fire alarm system inspections & certification carried out on an annual basis.
- Electrical services installations being fully inspected, tested & certified on a triennial (5 yearly basis). The next electrical testing is due during 2017.
- Roof inspections and cleaning out all gutters and rainwater collections systems on a biannual basis and after every storm / inclement weather event.

#### 2. Diary of works carried out over the past year

Work carried out within the church property over the past year and has been itemised for record on a monthly basis.

# May 20015

• Fitting panic escape ironmongery, easing doors & fitting draught excluder to external door within secondary escape corridor.

#### June 2015

- Fire extinguisher inspections carried out, replacement of 2 No. units & installation of a new extinguisher within the parish room adjacent to tea prep. area.
- No other maintenance work carried out during June.

#### **July 2015**

Replacement church entrance hall carpet re-trim carried out due to stretching in use.

#### August 2015

No maintenance work carried out during August

#### September 2015

- Annual servicing of church & house gas boiler & heating systems carried out.
- Church boiler service remedial additional work in replacing porcelain igniters, & flame rectification probe with re-calibration of boiler pressure valve by equipment manufacturer.
- Replaced non-operational toilet ventilation fan assembly.
- Presbytery, flat & church toilet water distribution systems legionella survey carried out.
- Tower walls / organ loft dampness inspection carried out with the Gillis Property Department in order to allow the necessary scope of works preparation.
- Toilet lighting control issues resolved in-house.
- Quote sought &received for the organ loft stair & parish room stonework joint mortar replacement, roof remedial work, flue cap sealing & safety issues to reduce dampness in walls.

#### October 2015

- No maintenance work carried out during October.
- Site works on the organ loft stair & parish room stonework joint mortar replacement, roof remedial work, flue cap sealing & safety issues to reduce dampness in walls with the provision of all necessary external scaffolding completed on programme & on budget.

# November 2015

Annual PAT testing of church portable equipment carried out.

Site works on the organ loft stair & parish room stonework joint mortar replacement & sealing, roof remedial work, flue cap sealing & safety issues to reduce dampness in walls with the provision of all necessary external scaffolding completed on programme & on budget.

#### December 2015

- Roof inspection, cleaning of gutters and debris removed.
- Further roof & wall remedial works following storm damaged caused by gales with heavy sustained rain.

## January 2016

 Under-croft boiler room sump-pump failure with subsequent flooding of the area due to the high external ground water level through external walls, floor and sump. Temporary pump installed and made operational until a replacement pump could be sourced and installed during the following week.

#### February 2016

- Remedial work to conceal deep scratches on church toilet door carried out.
- No maintenance work carried out during February.

#### March 2016

- Fire alarms & emergency lighting test record log book updated and copy of fire evacuation strategy & fire escape plan added for future reference.
- Presbytery & under-croft carbon monoxide detection sensor survey & installation of equipment carried out with 4 No. detectors sited & fitted in locations as required.
- Presbytery electricity meter replacement by Scottish Power Network aborted due to complexity of both presbytery & church supplies being on one intake arrangement. (Work to be re-scheduled).
- Installation of 2 No. door knobs on RHS rear church pew cupboards.
- Remedial work & maintenance on church entrance door closer & hinge adjustment.

#### April 2016

- Fire emergency evacuation plan drawing, fire extinguisher signage and fire evacuation strategy document annual review. To be arranged with pass keepers.
- Installation of additional 13 Amp switch socket within under-croft boiler room.
- Received first draft Legionella Hazard Assessment Report from Clear-Tech and review comments returned for report updating.

#### May 2016

- Installation of Presbytery & Flat fire detection units.
- Feasibility survey carried out for replacement of presbytery & flat existing lead lined cold water storage tanks.
- Received revised Legionella Hazard Assessment Report from Clear-Tech.

#### 3. Future planned maintenance work requirement.

The following works will require to be considered as part of a five to ten year plan for on-going maintenance and planned system replacement due to time in service, obsolescence and the difficulty in obtaining spares.

- Five year electrical installation inspection & testing due during 2017.
- Church lighting replacement. (New replacement with feature spot & flood lighting or the same again but using LED tubular light fittings to replace existing.)
- Possible heating and or boiler replacement for church & house.
- Repainting of internal walls at tower & organ loft once brickwork is completely dried out following tower external & internal stonework & roof copper sheeting repairs.
- Dampness & efflorescence noted within church internal wall at low level and some upper levels of brickwork within church, sacristy & parish room. Further inspections by specialists may be required to seek advice on this issue and on recommendations on remedial work required..
- Ongoing external stonework & lime mortar course repairs, replacement of badly weathered stones on West & East facing elevations.

Property Report for PPC AGM Meeting 13/06/2016 Prepared by Alan L. Chudziak Date: 21/05/2016